

Exhibit E-50
Summary of High Programmatic Risk Activities/Milestones:
Ohio Field Office

| Site | Project, Activity, Event | Start/End Dates | Programmatic Risk Categories | | |
|------|---------------------------------------------------------------------------------------------------------------------------|-------------------|------------------------------|-----------------------|----------------------|
| | | | Technological | Work Scope Definition | Intersite Dependency |
| CEMP | NRC completion date for entire project | Sep 00/ Sep 00 | 3 | 5 | 5 |
| | Initiate TRU waste shipments | Oct 03/ Oct 03 | 3 | 3 | 5 |
| | Building JN-1 D&D | Oct 98/ Sep 05 | 3 | 5 | 5 |
| FEMP | Scope includes packaging, shipping and disposition of all nuclear materials presently on site. Scope is not fully funded. | Oct 96/ Sep 99 | 5 | 4 | 5 |
| | Scope includes processing and disposition of the waste contained in the K-65 silos. | Oct 96/ Sep 08 | 4 | 4 | 3 |
| MEMP | Removal of TRU waste from T Building and ship off site | Oct 97/ Oct 00 | 3 | 4 | 5 |
| | Decontaminate T Building. Safe shutdown of SW and R Buildings. | Oct 97/ Apr 01 | 4 | 3 | 3 |
| | Complete Building SW decommissioning | Jun 98/ Jun 01 | 2 | 5 | 1 |
| | Complete Building R decommissioning | Feb 99/ Jul 01 | 2 | 5 | 1 |
| MEMP | Complete E/E Annex decommissioning | Feb 00/ Oct 01 | 1 | 4 | 1 |
| | Complete D&D/closure of waste processing facilities (19, 72, 57, and 22) | Oct 01/ Dec 02 | 2 | 3 | 4 |

Exhibit E-50 (Continued)

| Site | Project, Activity, Event | Start/End Dates | Programmatic Risk Categories | | |
|------|------------------------------------------------------------------------------------|-------------------|------------------------------|-----------------------|----------------------|
| | | | Technological | Work Scope Definition | Intersite Dependency |
| WVDP | Select HLW receiving site | Sep 98/ Sep 98 | 1 | 1 | 5 |
| | DOE-HQ to issue WV Project Completion ROD | May 00 | 1 | 5 | 5 |
| | Select TRU receiving site | Jun 00/ Jun 00 | 2 | 5 | 5 |
| | DOE-HQ provides HLW casks, permits, agreements, & transportation program funds | Oct 98/ Mar 01 | 2 | 4 | 4 |
| | Issue WV Project Completion ROD/Develop Implementation Plan for project completion | May 00/ Mar 01 | 2 | 5 | 5 |
| | NRC approval of D&D criteria and Site Decommissioning Plan | Sep 01 | 1 | 4 | 2 |
| | DOE-HQ provides TRU casks, permits, agreements, & transportation program funds | Jul 00/ Sep 02 | 2 | 4 | 4 |
| | Removal of WV HLW & TRU from WV | Oct 01/ Jun 04 | 2 | 5 | 5 |
| | Begin disposition of vitrification facility/tank farm per NRC criteria | Oct 02/ Sep 05 | 2 | 4 | 2 |
| | Begin site decontamination per NRC criteria | Oct 01/ Sep 05 | 2 | 4 | 2 |
| | Complete site decontamination per NRC criteria | Jul 01/ Sep 05 | 2 | 5 | 5 |