

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

General Project Information

Project Description Narratives

Purpose, Scope, and Technical Approach:

PURPOSE:

This project, along with OR-643 will complete the DOE portion of the Environmental Restoration Program for the site. Additional Environmental Restoration will likely be required following cessation of plant operations and decontamination and decommissioning of the plant. However, this cleanup is beyond the scope of this PBS. This Life Cycle Baseline (LCB) will also accomplish the completion of assessments, corrective measures studies and decision documents for all applicable release sites in accordance with regulatory requirements.

SCOPE:

a) Complete facility investigations, environmental assessments, interim actions, and corrective measures studies leading to a decision document for all release sites.

b) Complete corrective measures implementations, solid waste closures, and above ground and below ground tank remediations, all in compliance with regulatory direction.

TECHNICAL APPROACH:

Cleanup will be in accordance with decisions reached under the Regulatory Authority of the Consent Decree and Consent Order which directs the RCRA Corrective Action process for the site, in compliance with both RCRA and CERCLA regulations. Under that process, a Corrective Measures Study will develop cleanup alternatives for each site, which requires action. The regulators will then select the preferred alternative for Corrective Measures Implementation.

Remediation technologies will be selected that satisfy remediation goals, are technically feasible, and minimize the Life Cycle Cost for the project. Remediation technologies are listed below in decreasing order of preference:

In-Situ Treatment with the emphasis on Waste Minimization
Waste Isolation via multilayer cap, subsurface barriers, etc.
Removal action with Treatment/disposal of the waste.

ASSUMPTIONS:

The Portsmouth Gaseous Diffusion Plant is operational through completion of this project, and decontamination and decommissioning of facilities is covered under another project.

The X-770 facility will successfully transition into the decontamination and decommissioning program.

Only those contaminated sites and facilities currently in the Environmental Restoration Program as defined by the release site database and regulatory documentation are considered.

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 1 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Project Description Narratives

The primary regulatory framework for Portsmouth contaminated sites and facilities will be RCRA and CERCLA.

Groundwater and surface water will be remediated to a level appropriate for its intended use consistent with land use as determined through the RCRA and CERCLA processes.

Soil contamination will be remediated to a level consistent with land use as determined through the RCRA and CERCLA processes.

For risk calculations, a residential receptor is located at the worst case DOE property boundary. Recreational receptors are located on the reservation outside of the limited access area.

Major sources of on-site contamination are contained and/or remediated. The emphasis is on sources that have a future potential to affect offsite residents, the ecology, or on-site workers. Stakeholder discussions to date have resulted in the identification of preferred options to maintain industrial land use within the security fenced area and mixed industrial/commercial and potentially recreational land use within those areas of the federal reservation outside the security fence.

Remediation goals for the upper most water bearing unit under the site will be selected with consideration of natural background levels, technical practicability of cleanup, and ALARA criteria.

According to the PCB position paper, the temporary cleanup goal for PORTS is 25 ppm as cited by TSCA, CERCLA and OEPA Voluntary Action Program. Outside perimeter road, but on the DOE reservation, the preliminary cleanup goal should be consistent with the OEPA Voluntary Action Program for commercial property, which is 1 ppm. Both OEPA and USEPA have approved this position paper.

Results from pilot studies will be applicable to all quadrants.

Minimal cleanup of "metals" in soils and sediments is required
No requirement to cleanup "PAHs" prior to plant D&D is required.

Radiological contaminants are remediated to ALARA cleanup levels.

Once groundwater treatment facilities meet the regulated requirements for groundwater, the groundwater treatment facilities will be abandoned in place awaiting final decontamination and decommissioning of the plant.

Project Status in FY 2006:

Corrective Actions will be ongoing at X-114A and X230J6. All other sites are complete and there will be deed restrictions on many of the completed sites. Surveillance & Maintenance (S&M) and Groundwater activities found in PBS OR-643, Portsmouth S&M, will be ongoing.

Post-2006 Project Scope:

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 2 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Project Description Narratives

Corrective actions will be ongoing at X-114A and X-230J6. S&M and Groundwater activities found in PBS OR-643 Portsmouth S&M.

Project End State

The gaseous diffusion plant will be undergoing D&D. All Corrective Actions will have been implemented: groundwater treatment systems will be in place and operational; a waste storage facility will be established on-site to manage wastes generated by D&D operations; landfills and burial grounds will be hydrologically isolated and left in place.

Cost Baseline Comments:

The estimate is based on conceptual design bills of material (BMs) prepared by each participating design discipline. The craft or crafts that will perform the tasks are identified and the appropriate wage rates are applied. Material and labor pricing is based on current vendor quotes, recent similar job history, LMES Company Stores Catalog, the U.S. Army Corp of Engineer's Computer Aided Cost Estimating Systems pricing data base, and nationally recognized databases such as R. S. Means Construction Cost Data, R. S. Means Environmental Cost Handling Options and Solutions, and Richardson's Construction Estimating Standards. Special equipment costs were obtained either by vendor contact or data from similar projects. Cost estimate rates are based on PORTS AES Standard Value File SBL1968A.VAL dated July 17, 1998.

This estimate is based on the historic cost for corrective actions at the site, and the direct and indirect costs for Construction Management and Construction Fixed Price Subcontracts.

Safety & Health Hazards:

DOE is committed to achieving compliance with laws, regulations, and agreements that protect human health and the environment and is focusing its resources to assess and cleanup inactive waste sites and facilities, to enhance safe and effective waste management operations, to emphasize waste minimization, and to coordinate applied waste research and development (R&D) programs. Safety First is the M&I Contractor core value and is fundamental to every work activity. All accidents are preventable and the contractor strives to achieve "Zero Accident" performance on all jobs. Safety is everyone's responsibility that includes worksite safety, safety of fellow workers, personal safety, public safety, and protection of the environment.

Safety and health-related hazards associated with Environmental Management activities at the Portsmouth Gaseous Diffusion Plant (PORTS) are those related to radiological contamination, hazardous chemicals, and physical trauma. Without proper controls, workers, the public, and the environment may be exposed to these categories of hazards during the completion of remediation, construction, maintenance, or operational responsibilities.

Safety & Health Work Performance:

Wide ranges of formal and informal processes are in place for identification and analysis of the hazards associated with performing work at PORTS. These processes range from formal, detailed analytical hazard analysis, to informal pre-job assessments by the individuals actually performing the work. Programs exist which require specific hazard identification and analysis for each facility at PORTS.

The Integrated Safety Management Process describes the process for implementing Safety and Health (S&H) for Environmental Management (EM) activities at PORTS.

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 3 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Project Description Narratives

A set of Work Smart Standards has been established and is contractually binding for all Environmental Management activities performed at PORTS. A multi-discipline team of managers, hourly workers, and S&H professionals determined applicable standards. All known existing hazards were considered and applicable standards were selected from federal, state, DOE, and national consensus standards and requirements.

Specific S&H disciplines (e.g., Facility Safety, Fire Protection, and Industrial Hygiene) maintain established, individual programs for addressing hazards within their particular areas of expertise.

Various processes exist at all levels for ensuring that work has been properly planned and authorized before it is begun. Complex, large-scale activities may be subjected to formal Operational Readiness Reviews, while routine, low-hazard tasks receive less formal analysis. Different S&H discipline programs to ensure operational readiness (e.g., Facility Safety - Unresolved Safety Question Determination). Computerized work planning processes assist planners in considering/addressing the entire range of safety and health hazards associated with work at PORTS. The workers perform the final readiness check as they examine the equipment, permits, and conditions of the worksite immediately prior to beginning work.

Workers also continually remain alert to changing conditions and unidentified hazards as the jobs progress. They are expected to bring issues to the attention of their supervisor. Trained S&H professionals provide field oversight of EM program activities and are alert for unforeseen hazards as well.

The processes for addressing feedback and for continually improving S&H programs and activities are integral parts of the Integrated Safety Management System Process and are integral parts of the Project Delivery Process, which governs all EM activities at PORTS. Feedback received from external assessments, self-assessments, the lessons learned program, incident investigations, formally submitted employee concerns, and from day-to-day interaction with employees is given appropriate consideration. Based on information (feedback) from those sources, corrective actions are initiated with the goal of continually improving the safety and health of the public and employees.

PBS Comments:

Baseline Validation Narrative:

The Oak Ridge Operations Office Environmental Management Life Cycle Baseline (LCB) was submitted by the Managing and Integrating Contractor, Bechtel Jacobs Company LLC, to DOE-ORO on April 1, 1999. The final draft LCB will be submitted to DOE-ORO on June 1, 1999 after formal receipt and incorporation of comments. A validation of the baseline is in process using an independent contractor to DOE-ORO. The validation will be ongoing until complete and the final validation report is scheduled to be issued on June 25, 1999.

General PBS Information

Project Validated?

Date Validated:

Has Headquarters reviewed and approved project?

No

Date Project was Added: 3/10/1999

Dataset Name: **FY 1999 Planning Data**

Page 4 of 22

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

General PBS Information

Baseline Submission Date: 7/1/1999

FEDPLAN Project? Yes

Drivers:	CERCLA	RCRA	DNFSB	AEA	UMTRCA	State	DOE Orders	Other
	Y	Y	N	N	N	Y	Y	Y

Project Identification Information

DOE Project Manager: Melda Rafferty

DOE Project Manager Phone Number: 740-897-5521

DOE Project Manager Fax Number: 740-897-3572

DOE Project Manager e-mail address: qp4@cosmail4.ctd.orml.gov

Is this a High Visibility Project (Y/N):

Planning Section

Baseline Costs (in thousands of dollars)

	1997-2006 Total	2007-2070 Total	1997-2070 Total	1997	Actual 1997	1998	Actual 1998	1999	2000	2001	2002	2003	2004	2005	2006	
PBS Baseline (current year dollars)	131,286	1,636	132,922	7,619	9,999	7,501	10,245	11,030	13,002	54,094	17,273	7,969	3,797	5,218	3,783	
PBS Baseline (constant 1999 dollars)	125,638	1,385	127,023	7,619	9,999	7,501	10,245	11,030	12,735	51,892	16,229	7,333	3,422	4,606	3,271	
PBS EM Baseline (current year dollars)	131,286	1,636	132,922	7,619	9,999	7,501	10,245	11,030	13,002	54,094	17,273	7,969	3,797	5,218	3,783	
PBS EM Baseline (constant 1999 dollars)	125,638	1,385	127,023	7,619	9,999	7,501	10,245	11,030	12,735	51,892	16,229	7,333	3,422	4,606	3,271	
	2007	2008	2009	2010	2011- 2015	2016- 2020	2021- 2025	2026- 2030	2031- 2035	2036- 2040	2041- 2045	2046- 2050	2051- 2055	2056- 2060	2061- 2065	2066- 2070

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

	2007	2008	2009	2010	2011- 2015	2016- 2020	2021- 2025	2026- 2030	2031- 2035	2036- 2040	2041- 2045	2046- 2050	2051- 2055	2056- 2060	2061- 2065	2066- 2070
PBS Baseline (current year dollars)	1,636	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
PBS Baseline (constant 1999 dollars)	1,385	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
PBS EM Baseline (current year dollars)	1,636	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
PBS EM Baseline (constant 1999 dollars)	1,385	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0

Baseline Escalation Rates

1997	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
0.00%	0.00%	0.00%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%
2010	2011-2015	2016-2020	2021-2025	2026-2030	2031-2035	2036-2040	2041-2045	2046-2050	2051-2055	2056-2060	2061-2065	2066-2070
2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%

Project Reconciliation

Project Completion Date Changes:

Previously Projected End Date of Project:

Current Projected End Date of Project: 9/30/2007

Explanation of Project Completion Date Difference (if applicable):

Project Cost Estimates (in thousands of dollars)

Previously Estimated Lifecycle Cost (1997 - 2070, 1998 Dollars):	Actual 1997 Cost:	9,999	Actual 1998 Cost:	10,245
--	-------------------	-------	-------------------	--------

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: EM CDB

Operations/Field Office: Oak Ridge

Site Summary Level: Portsmouth Gaseous Diffusion Plant

Project OR-623 / Portsmouth Remedial Action

Report Number: GEN-01b

Print Date: 3/9/2000

HQ ID: 0146

Project Reconciliation

Previously Estimated Lifecycle Cost of Project (1999 - 2070, 1998 Dollars):	-20,244	Inflation Adjustment (2.7% to convert 1998 to 1999 dollars):	-547
Previously Estimated Lifecycle Cost (1999 - 2070, 1999 Dollars):	-20,791		

Project Cost Changes

	Cost Adjustments	Reconciliation Narratives
Cost Change Due to Scope Deletions (-):		
Cost Reductions Due to Efficiencies (-):		
Cost Associated with New Scope (+):		
Cost Growth Associated with Scope Previously Reported (+):		
Cost Reductions Due to Science & Technology Efficiencies (-):		
Subtotal:	-20,791	
Additional Amount to Reconcile (+):	132,694	

Current Estimated Lifecycle Cost (1999 - 2070, 1999 Dollars):	111,903
---	---------

Milestones

Milestone/Activity	Field Milestone Code	Original Date	Baseline Date	Legal Date	Forecast Date	Actual Date	EA	DNFSB	Mgmt. Commit.	Key Decision	Intersite
QI CMI 5-UNIT INSTALLATION :: 5-UNIT CONSTRUCTION START	OR623-001		5/4/2001	8/25/2000			Y				
Sitewide Assessments - CMS Report :: SUBMIT QII FINAL CMS REPORT TO AGENCIES	OR623-002		10/15/1999	10/15/1999			Y				
Sitewide Assessments - CMS Report :: QUAD I NOTICE OF AWARD	OR623-004		3/1/2000	3/1/2000			Y				
QI CMI WORK PLAN REPORT :: SUBMIT FINAL CMI WORK PLAN TO AGENCIES	OR623-005		6/1/2001								
QI CMI 5-UNIT INSTALLATION :: 5-UNIT CONSTRUCTION COMPLETE	OR623-006		7/3/2001	12/12/2000			Y				

Dataset Name: FY 1999 Planning Data

Date of Dataset: 9/20/1999

Page 7 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Milestones

Milestone/Activity	Field Milestone Code	Original Date	Baseline Date	Legal Date	Forecast Date	Actual Date	EA	DNFSB	Mgmt. Commit.	Key Decision	Intersite
QI CMI X-231A SOIL INSTALLATION :: X-231A CONSTRUCTION START	OR623-007		4/25/2001	6/14/2000			Y				
QI CMI X-231A SOIL INSTALLATION :: X-231A CONSTRUCTION COMPLETE	OR623-008		8/23/2001	10/11/2000			Y				
QI CMI X-231B SOIL INSTALLATION :: X-231B CONSTRUCTION START	OR623-009		4/25/2001	6/14/2000			Y				
QI CMI X-231B SOIL INSTALLATION :: X-231B CONSTRUCTION COMPLETE	OR623-010		8/23/2001	10/11/2000			Y				
QI CMI X-749/X-120 GW INSTALLATION :: X-749/120 GW CONSTRUCTION START	OR623-011		5/7/2001	9/7/2000			Y				
QI CMI X-749/X-120 GW INSTALLATION :: X-749/120 GW CONSTRUCTION COMPLETE	OR623-012		7/9/2001	11/22/2000			Y				
QI X-3001 UST'S CMI INSTALLATION :: X-3001 UST'S CONSTRUCTION START	OR623-013		7/7/2000	6/9/2000			Y				
QI X-3001 UST'S CMI INSTALLATION :: X-3001 UST'S CONSTRUCTION COMPLETE	OR623-014		8/17/2000	7/31/2000			Y				
QII CMI WORK PLAN REPORT :: SUBMIT QII FINAL CMI WORK PLAN TO AGENCIES	OR623-015		11/15/2001	11/10/2000			Y				
QII X-701B SOIL CMI INSTALLATION :: X-701B SOIL CMI CONSTRUCTION START	OR623-016		8/15/2001	10/2/2000			Y				
QII X-701B SOIL CMI INSTALLATION :: X-701B SOIL CMI CONSTRUCTION COMPLETE	OR623-017		6/18/2002	6/14/2002			Y				
QII X-744 Y/G SOIL CMI INSTALLATION :: X-744Y/G CMI CONSTRUCTION START	OR623-018		3/27/2001	7/13/2000			Y				
QII X-744 Y/G SOIL CMI INSTALLATION :: X-744Y/G CMI CONSTRUCTION COMPLETE	OR623-019		7/27/2001	12/28/2000			Y				
QII X-701B GROUNDWATER CMI INSTALLATION :: X-701B GW CONSTRUCTION START	OR623-020		4/30/2001	8/14/2000			Y				

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Milestones

Milestone/Activity	Field Milestone Code	Original Date	Baseline Date	Legal Date	Forecast Date	Actual Date	EA	DNFSB	Mgmt. Commit.	Key Decision	Intersite
QII X-701B GROUNDWATER CMI INSTALLATION :: X-701B GW CONSTRUCTION COMPLETE	OR623-021		8/3/2001	11/28/2000			Y				
QII 7 UNIT GROUNDWATER CMI INSTALLATION :: 7-UNIT GW CONSTRUCTION START	OR623-022		3/21/2001	6/13/2000			Y				
QII 7 UNIT GROUNDWATER CMI INSTALLATION :: 7-UNIT GW CONSTRUCTION COMPLETE	OR623-023		7/25/2001	1/2/2001			Y				
QII X-633 SOIL CMI INSTALLATION :: X-633 CONSTRUCTION START	OR623-024		4/3/2001	2/22/2000			Y				
QII X-633 SOIL CMI INSTALLATION :: X-633 CONSTRUCTION COMPLETE	OR623-025		5/16/2001	4/3/2000			Y				
QII X-701C RISK REDUCTION INSTALLATION :: X-701C CONSTRUCTION START	OR623-026		2/21/2000	4/17/2000			Y				
QII X-701C RISK REDUCTION INSTALLATION :: X-701C CONSTRUCTION COMPLETE	OR623-027		6/13/2000	9/7/2000			Y				
QIII X-74QIII X-740 CMI INSTALLATION :: X-740 CMI CONSTRUCTION COMPLETE	OR623-028		10/21/1999	11/19/1999			Y				
Portsmouth Remedial Action Project Start	OR623-029		10/1/1996								
Portsmouth Remedial Action Project Completion	OR-623-030		9/30/2007								
Portsmouth Remedial Action Mission Completion	OR-623-031		9/30/2007								

Milestones - Part II

Milestone/Activity	Field Milestone Code	Critical Decision	Critical Closure Path	Project Start	Project End	Mission Complete	Tech Risk	Work Scope Risk	Intersite Risk	Cancelled	Milestone Description
QI CMI 5-UNIT INSTALLATION :: 5-UNIT CONSTRUCTION START	OR623-001										5-UNIT CONSTRUCTION START
Sitewide Assessments - CMS Report :: SUBMIT QII FINAL	OR623-002		Y				1	1	1		SUBMIT QII FINAL CMS REPORT TO AGENCIES

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Milestones - Part II

Milestone/Activity	Field Milestone Code	Critical Decision	Critical Closure Path	Project Start	Project End	Mission Complete	Tech Risk	Work Scope Risk	Intersite Risk	Cancelled	Milestone Description
CMS REPORT TO AGENCIES											
Sitewide Assessments - CMS Report :: QUAD I NOTICE OF AWARD	OR623-004										QUAD I NOTICE OF AWARD
QI CMI WORK PLAN REPORT :: SUBMIT FINAL CMI WORK PLAN TO AGENCIES	OR623-005		Y				1	1	1		SUBMIT FINAL CMI WORK PLAN TO AGENCIES
QI CMI 5-UNIT INSTALLATION :: 5-UNIT CONSTRUCTION COMPLETE	OR623-006										5-UNIT CONSTRUCTION COMPLETE
QI CMI X-231A SOIL INSTALLATION :: X-231A CONSTRUCTION START	OR623-007										X-231A CONSTRUCTION START
QI CMI X-231A SOIL INSTALLATION :: X-231A CONSTRUCTION COMPLETE	OR623-008										X-231A CONSTRUCTION COMPLETE
QI CMI X-231B SOIL INSTALLATION :: X-231B CONSTRUCTION START	OR623-009										X-231B CONSTRUCTION START
QI CMI X-231B SOIL INSTALLATION :: X-231B CONSTRUCTION COMPLETE	OR623-010										X-231B CONSTRUCTION COMPLETE
QI CMI X-749/X-120 GW INSTALLATION :: X-749/120 GW CONSTRUCTION START	OR623-011										X-749/120 GW CONSTRUCTION START
QI CMI X-749/X-120 GW INSTALLATION :: X-749/120 GW CONSTRUCTION COMPLETE	OR623-012										X-749/120 GW CONSTRUCTION COMPLETE
QI X-3001 UST'S CMI	OR623-013										X-3001 UST'S CONSTRUCTION

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 10 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Milestones - Part II

Milestone/Activity	Field Milestone Code	Critical Decision	Critical Closure Path	Project Start	Project End	Mission Complete	Tech Risk	Work Scope Risk	Intersite Risk	Cancelled	Milestone Description
INSTALLATION :: X-3001 UST'S CONSTRUCTION START											START
QI X-3001 UST'S CMI INSTALLATION :: X-3001 UST'S CONSTRUCTION COMPLETE	OR623-014										X-3001 UST'S CONSTRUCTION COMPLETE
QII CMI WORK PLAN REPORT :: SUBMIT QII FINAL CMI WORK PLAN TO AGENCIES	OR623-015		Y				1	1	1		SUBMIT QII FINAL CMI WORK PLAN TO AGENCIES
QII X-701B SOIL CMI INSTALLATION :: X-701B SOIL CMI CONSTRUCTION START	OR623-016										X-701B SOIL CMI CONSTRUCTION START
QII X-701B SOIL CMI INSTALLATION :: X-701B SOIL CMI CONSTRUCTION COMPLETE	OR623-017										X-701B SOIL CMI CONSTRUCTION COMPLETE
QII X-744 Y/G SOIL CMI INSTALLATION :: X-744Y/G CMI CONSTRUCTION START	OR623-018										X-744Y/G CMI CONSTRUCTION START
QII X-744 Y/G SOIL CMI INSTALLATION :: X-744Y/G CMI CONSTRUCTION COMPLETE	OR623-019										X-744Y/G CMI CONSTRUCTION COMPLETE
QII X-701B GROUNDWATER CMI INSTALLATION :: X-701B GW CONSTRUCTION START	OR623-020										X-701B GW CONSTRUCTION START
QII X-701B GROUNDWATER CMI INSTALLATION :: X-701B GW CONSTRUCTION COMPLETE	OR623-021										X-701B GW CONSTRUCTION COMPLETE
QII 7 UNIT GROUNDWATER CMI INSTALLATION :: 7-UNIT	OR623-022										7-UNIT GW CONSTRUCTION START

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 11 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Milestones - Part II

Milestone/Activity	Field Milestone Code	Critical Decision	Critical Closure Path	Project Start	Project End	Mission Complete	Tech Risk	Work Scope Risk	Intersite Risk	Cancelled	Milestone Description
GW CONSTRUCTION START											
QII 7 UNIT GROUNDWATER CMI INSTALLATION :: 7-UNIT GW CONSTRUCTION COMPLETE	OR623-023										7-UNIT GW CONSTRUCTION COMPLETE
QII X-633 SOIL CMI INSTALLATION :: X-633 CONSTRUCTION START	OR623-024										X-633 CONSTRUCTION START
QII X-633 SOIL CMI INSTALLATION :: X-633 CONSTRUCTION COMPLETE	OR623-025										X-633 CONSTRUCTION COMPLETE
QII X-701C RISK REDUCTION INSTALLATION :: X-701C CONSTRUCTION START	OR623-026										X-701C CONSTRUCTION START
QII X-701C RISK REDUCTION INSTALLATION :: X-701C CONSTRUCTION COMPLETE	OR623-027										X-701C CONSTRUCTION COMPLETE
QIII X-74QIII X-740 CMI INSTALLATION :: X-740 CMI CONSTRUCTION COMPLETE	OR623-028										X-740 CMI CONSTRUCTION COMPLETE
Portsmouth Remedial Action Project Start	OR623-029			Y							Project Start
Portsmouth Remedial Action Project Completion	OR-623-030				Y						Project Completion
Portsmouth Remedial Action Mission Completion	OR-623-031					Y					

Performance Measure Metrics

Category/Subcategory	Units	1997-2006 Total	2007-2070 Total	1997-2070 Total	Actual Pre-1997	Planned 1997	Actual 1997	Planned 1998	Planned 1999	Planned 2000	Planned 2001	Planned 2002	Planned 2003	Planned 2004
----------------------	-------	-----------------	-----------------	-----------------	-----------------	--------------	-------------	--------------	--------------	--------------	--------------	--------------	--------------	--------------

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

RS													
Assess.	NR	16.00	0.00	16.00		1.00	1.00		5.00	10.00			
RS													
Cleanup	NR	14.00	2.00	16.00					2.00		10.00	1.00	
MLLW													
Comm. Disp.	M3	39.00	44.00	83.00					25.00	0.00	2.00	2.00	4.00
Rem. Waste													
Disposed	M3	3,273.00	2,908.00	6,181.00					161.00	2.00	2.00	2.00	99.00
Tech.													
Deployed	Ntd	2.00	0.00	2.00					2.00				
Category/Subcategory	Units	Planned 2004	Planned 2005	Planned 2006	Planned 2007	Planned 2008	Planned 2009	Planned 2010	Planned 2011 - 2015	Planned 2016 - 2020	Planned 2021 - 2025	Planned 2026 - 2030	Planned 2031 - 2035
RS													
Assess.	NR												
RS													
Cleanup	NR			1.00	2.00								
MLLW													
Comm. Disp.	M3	2.00	2.00	2.00	2.00	2.00	2.00	2.00	9.00	9.00	9.00	9.00	
Rem. Waste													
Disposed	M3	81.00	31.00	2,895.00	2,866.00	2.00	2.00	2.00	9.00	9.00	9.00	9.00	
Tech.													
Deployed	Ntd												
Category/Subcategory	Units	Planned 2036 - 2040	Planned 2041 - 2045	Planned 2046 - 2050	Planned 2051 - 2055	Planned 2056 - 2060	Planned 2061 - 2035	Planned 2066 - 2070	Exceptions	Lifecycle Total			

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Category/Subcategory	Units	Planned 2036 - 2040	Planned 2041 - 2045	Planned 2046 - 2050	Planned 2051 - 2055	Planned 2056 - 2060	Planned 2061 - 2035	Planned 2066 - 2070	Exceptions	Lifecycle Total
RS										
Assess.	NR								3.00	16.00
RS										
Cleanup	NR								1.00	16.00
MLLW										
Comm. Disp.	M3									58.00
Rem. Waste										
Disposed	M3									6,020.00
Tech.										
Deployed	Ntd								1.00	2.00

Release Sites

Site Code	RSF ID	Change Flag	Description	Class/Subclass Name	Planned Assess. Year	Forecast Assess. Year	Actual Assess. Date	Planned Comp. Year	Forecast Comp. Year	Actual Comp. Date	Acc. Year	No Action	Comp. Status	RAD
PORT	0002		RAIMS Unit #2244 \ X-749 Contaminated Materials Disposal Facility/X-120 Groundwater Plume	Surface and Groundwater/Groundwater Plumes	2000			2001	2001		1989	N		Y
PORT	0004		RAIMS Unit #2107 \ Peter Kiewit Landfill/XT-847 Warehouse	Waste/Landfills	1997		3/31/1997	2006	2006		1989	N	Approved	Y
PORT	0009		RAIMS Unit #2155 \ X-231B Southwest Oil Biodegradation Plot	Dispersed Surface Contamination/Land Farms	2000			2001	2001		1989	N		Y
PORT	0019		RAIMS Unit #2154 \ X-231A Southeast Oil Biodegradation Plot	Dispersed Surface Contamination/Land Farms	2000			2001	2001		1989	N		Y
PORT	0022		RAIMS Unit #2193 \ X-633 Recirculating Cooling Water Pump House and Cooling Towers	Spills and Leaks/Surface Spills	2000			2001	2001		1989	N		Y

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Release Sites

Site Code	RSF ID	Change Flag	Description	Class/Subclass Name	Planned Assess. Year	Forecast Assess. Year	Actual Assess. Date	Planned Comp. Year	Forecast Comp. Year	Actual Comp. Date	Acc. Year	No Action	Comp. Status	RAD
PORT	0029		RAIMS Unit #2102 \ Little Beaver Creek	Surface and Groundwater/Surface Water	1999	2000	9/13/1999	1999			1989	N		Y
PORT	0034		RAIMS Unit #2234 \ X-744Y Storage Yard and X-744G Bulk Storage Building Soils	Spills and Leaks/Surface Spills	2000			2001	2001		1989	N	Approved	Y
PORT	0035		RAIMS Unit #2206 \ X-701B Holding Pond and Retention Basin Soils	Liquid Surface Impoundments/Holding Ponds	2000			2002	2005		1989	N	Approved	Y
PORT	0037		RAIMS Unit #2208 \ X-701C Neutralization Pit Soils	Liquid Surface Impoundments/Holding Ponds	2000			2001	2001		1989	N		Y
PORT	0054		RAIMS Unit #2224 \ X-740 Soils and GW	Spills and Leaks/Surface Spills	1999	1999		1999	1999	9/30/1999	1989	N	Approved	Y
PORT	0064		RAIMS Unit #2149 \ X-230J6 Northeast Holding Pond and Secondary Oil Collection Basin	Liquid Surface Impoundments/Holding Ponds	1999			2007			1989	N		Y
PORT	0077		RAIMS Unit #2221 \ X-734 Old Sanitary Landfill; X-734A Construction Spoils Landfill; X-734B Old Construction Spoils Landfill	Waste/Landfills	1999	1999	10/19/1998	2001	2000		1989	N		Y
PORT	0085		RAIMS Unit #2094 \ 5-Unit Area Groundwater Plume	Surface and Groundwater/Groundwater Plumes	2000			2001	2001		1989	N	Approved	Y
PORT	0086		RAIMS Unit #2095 \ 7-Unit Area Groundwater	Surface and Groundwater/Groundwater Plumes	2000			2001	2001		1989	N	Approved	Y
PORT	0123		RAIMS Unit #2139 \ X-114A Firing Range	Spills and Leaks/Surface Spills	1999			2007			1989	N	Approved	Y
PORT	0155		RAIMS Unit #2205 \ X-701B Area Groundwater	Surface and Groundwater/Groundwater	2000			2001	2001		1989	N	Approved	Y

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 15 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Release Sites

Site Code	RSF ID	Change Flag	Description	Class/Subclass Name	Planned Assess. Year	Forecast Assess. Year	Actual Assess. Date	Planned Comp. Year	Forecast Comp. Year	Actual Comp. Date	Acc. Year	No Action	Comp. Status	RAD
				ter Plumes										

Technology Needs

Site Need Code: ORDD-01a

Site Need Name: Improved Characterization of Equipment, Machinery, Fabricated Metals, and Other Materials

Focus Area Work Package ID: DD-05

Focus Area Work Package: Material Recycle and Release

Focus Area: DDFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Cost

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Pipe Explorer (TM) System

0

Ground Based Laser Induced Fluorescence Imaging

0

Site Need Code: ORDD-02a

Site Need Name: Improved Decontamination of Equipment, Machinery, Fabricated Metals, and Other Materials

Focus Area Work Package ID: DD-05

Focus Area Work Package: Material Recycle and Release

Focus Area: DDFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Both

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Gas Phase Decontamination Process for Gaseous Diffusion Equipment

0

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 16 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Technology Needs

Site Need Code: ORHY-01a

Site Need Name: Dense Non-Aqueous Phase Liquid (DNAPL) Source Characterization

Focus Area Work Package ID: SS-02

Focus Area Work Package: Barriers for Containmant and Control

Focus Area: SCFA

Agree with Technology Link: N

Benefits (Cost, Risk Reduction, Both): Both

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Innovative DNAPL Characterization Technologies

0

Site Need Code: ORHY-02a

Site Need Name: Low-Waste Volume Exploration and Monitoring

Focus Area Work Package ID: SS-01

Focus Area Work Package: Characterization, Monitoring, Modeling and Analysis

Focus Area: SCFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Cost

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Environmental Measurement While Drilling

0

Directional Drilling

0

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 17 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Technology Needs

Site Need Code: ORHY-03a

Site Need Name: Noninvasive Technologies to Identify Leaking Utilities

Focus Area Work Package ID:

Focus Area Work Package:

Focus Area:

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Cost

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Site Need Code: ORHY-04a

Site Need Name: Volatile Organic Compound (VOC) Monitoring and Detection

Focus Area Work Package ID: SS-01

Focus Area Work Package: Characterization, Monitoring, Modeling and Analysis

Focus Area: SCFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Cost

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Direct Sampling Ion Trap Mass Spectrometer System (DSITMS)

0

In Situ Measurement of Volatile and Semi-Volatile Organic Compounds in the Subsurface

0

Site Need Code: ORHY-11a

Site Need Name: Horizontal Emplacement Technologies

Focus Area Work Package ID: SS-09

Focus Area Work Package: Access and Delivery Systems

Focus Area: SCFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Cost

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Technology Needs

Directional Drilling 0

Site Need Code: ORHY-12a

Site Need Name: Active In Situ Dissolved Phase Treatment Systems

Focus Area Work Package ID: SS-08

Focus Area Work Package: Saturated Zone Treatment Systems

Focus Area: SCFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Both

Technologies

	<u>Cost Savings (in thousands of dollars)</u>	<u>Range of Estimate</u>
Dynamic Underground Stripping	0	
Remediation of DNAPLs in Low Permeability Soils	0	
In Situ Chemical Oxidation Using Potassium Permanganate	0	
Hydrous Pyrolysis/Oxidation	0	

Site Need Code: ORHY-13a

Site Need Name: Reactive Barrier Treatment Systems

Focus Area Work Package ID: SS-05

Focus Area Work Package: In Situ Reactive Treatment Barriers

Focus Area: SCFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Both

Technologies

	<u>Cost Savings (in thousands of dollars)</u>	<u>Range of Estimate</u>
Subsurface Barrier Emplacement	0	
Passive Reactive Barrier	0	

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 19 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Technology Needs

Site Need Code: ORHY-14a

Site Need Name: Containment and In Situ Stabilization of Contaminated Sediments

Focus Area Work Package ID: SS-04

Focus Area Work Package: Long-Lived Caps

Focus Area: SCFA

Agree with Technology Link: N

Benefits (Cost, Risk Reduction, Both): Both

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Subsurface Barrier Emplacement

0

Continuous Perimeter Containment Barrier System

0

Verification and Monitor System for Subsurface Barrier

0

Long-Term Surface Barriers

0

Site Need Code: ORHY-15

Site Need Name: Vapor Phase Treatment Alternatives

Focus Area Work Package ID:

Focus Area Work Package:

Focus Area:

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Cost

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 20 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Technology Needs

Site Need Code: ORHY-19a

Site Need Name: Dense Non-Aqueous Phase Liquid (DNAPL) Source Containment

Focus Area Work Package ID: SS-02

Focus Area Work Package: Barriers for Containmant and Control

Focus Area: SCFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Both

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Subsurface Barrier Emplacement

0

Continuous Perimeter Containment Barrier System

0

Cement Bentonite Thin Diaphragm Wall

0

Site Need Code: ORHY-20a

Site Need Name: Dense Non-Aqueous Phase Liquid (DNAPL) Source Treatment

Focus Area Work Package ID: SS-08

Focus Area Work Package: Saturated Zone Treatment Systems

Focus Area: SCFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Both

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Dynamic Underground Stripping

0

Subsurface Barrier Emplacement

0

Remediation of DNAPLs in Low Permeability Soils

0

In Situ Chemical Oxidation Using Potassium Permanganate

0

Bioremediation of Groundwater

0

Hydrous Pyrolysis/Oxidation

0

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 21 of 22

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Oak Ridge**

Site Summary Level: **Portsmouth Gaseous Diffusion Plant**

Project **OR-623 / Portsmouth Remedial Action**

Report Number: **GEN-01b**

Print Date: **3/9/2000**

HQ ID: **0146**

Technology Deployments

		Deployment Year		
<u>Deployment Status</u>		<u>Planned</u>	<u>Forecast</u>	<u>Actual Date</u>
Technology Name:	Dynamic Underground Stripping			
Deployment Commitment		1999		1/29/1999
Technology Name:	Hydrous Pyrolysis/Oxidation			
Deployment Commitment		1999		