

Table of Contents

| | |
|--|----|
| Executive Summary | 1 |
| The Challenge | 3 |
| Projected Scope, Schedule, and Cost | 6 |
| Meeting Programmatic Challenges | 8 |
| A Management System to Support the EM Program | 10 |
| Stakeholder, Regulator, and Tribal Nation Involvement | 11 |
| 1. Introduction | 13 |
| 1.1 Overview of <i>Paths to Closure</i> | 16 |
| 1.2 Background of the Environmental Management Program and Mission | 19 |
| 1.2.1 What is the Environmental Management Program?..... | 19 |
| 1.2.2 Historical Management: From the Cold War to Environmental Cleanup .. | 20 |
| 1.3 Safety and Health and Regulatory Compliance | 21 |
| 1.3.1 Safety and Health | 21 |
| 1.3.2 Regulatory Compliance | 22 |
| 2. Baseline Scope, Schedule, and Cost | 25 |
| 2.1 The Development of Site Baselines | 27 |
| 2.2 Operations/Field Office Estimates of Cost and Closure | 29 |
| 2.3 Details of Life-Cycle Costs | 31 |
| 2.3.1 Cost by Category of the Environmental Management Work Scope | 31 |
| 2.3.2 Other Scope and Costs..... | 33 |
| 2.3.3 Cost by Category of Project Completion Date | 35 |
| 2.4 Completion Schedule for the Environmental Management Program | 36 |
| 2.5 Maintaining Schedules | 38 |
| 2.6 Comparison with Estimates in the Discussion Draft | 40 |

| | | |
|-------|---|-----|
| 3. | Environmental Management Cleanup Strategy Summaries | 43 |
| 3.1 | Rocky Flats Field Office Summary | 48 |
| 3.1.1 | End State | 48 |
| 3.1.2 | Cost and Completion Dates | 49 |
| 3.1.3 | Work Scope Summary | 52 |
| 3.1.4 | Critical Closure Path and Programmatic Risk | 55 |
| 3.2 | Richland Operations Office Summary | 60 |
| 3.2.1 | End State | 60 |
| 3.2.2 | Cost And Completion Dates | 62 |
| 3.2.3 | Work Scope Summary | 66 |
| 3.2.4 | Critical Closure Path and Programmatic Risk | 68 |
| 3.3 | Savannah River Operations Office Summary | 74 |
| 3.3.1 | End State | 74 |
| 3.3.2 | Cost And Completion Dates | 75 |
| 3.3.3 | Work Scope Summary | 75 |
| 3.3.4 | Critical Closure Path and Programmatic Risk | 83 |
| 4. | Meeting Programmatic Challenges | 91 |
| 4.1 | Relationship Between Baselines and Assumed Funding Levels | 93 |
| 4.2 | Reducing Costs and Maintaining Schedules | 96 |
| 4.2.1 | Enhanced Performance Mechanisms | 98 |
| 4.2.2 | Implementing Enhanced Performance | 103 |
| 4.2.3 | Requesting Additional Funds | 105 |
| 4.2.4 | Meeting Immediate Health and Safety Needs | 105 |
| 4.2.5 | Addressing Small, Projected Funding Differences | 106 |
| 4.2.6 | Addressing Larger Funding Differences in the Future | 106 |
| 5. | A Management System to Support the Environmental Management Program | 107 |
| 5.1 | Baseline Management | 110 |
| 5.1.1 | Integrated Site Baselines | 110 |

| | | |
|-------|---|-----|
| 5.1.2 | Baseline Validation and Change Control | 111 |
| 5.2 | Program Management Tools | 112 |
| 5.2.1 | Project Baseline Summaries | 112 |
| 5.2.2 | Waste and Material Disposition Maps | 113 |
| 5.2.3 | Critical Closure Paths | 113 |
| 5.2.4 | Programmatic Risk Assessments | 113 |
| 5.3 | Performance Measurement | 114 |
| 5.4 | Budget Formulation | 115 |
| 5.5 | Management Initiatives | 115 |
| 5.5.1 | Clarifying Management Responsibilities | 116 |
| 5.5.2 | Establishing Management Commitments | 116 |
| 5.5.3 | Improving Contract Management | 116 |
| 5.6 | Program Evaluation | 117 |
| 6. | Stakeholder, Regulator, and Tribal Nation Involvement | 119 |
| 6.1 | Overview | 121 |
| 6.2 | Data Quality | 123 |
| 6.3 | End States and Long-Term Stewardship | 123 |
| 6.4 | Groundwater Contamination | 125 |
| 6.5 | Public Participation | 126 |
| 6.6 | Other Concerns of Stakeholders and Tribal Nations | 127 |
| 6.7 | The Public Comment Process | 128 |
| | Appendix A | A-1 |
| | Appendix B | B-1 |
| | Appendix C | C-1 |
| | Appendix D | D-1 |
| | Appendix E | E-1 |
| | Albuquerque Operations Office | E-6 |

| | |
|-----------------------------------|------|
| Carlsbad Area Office | E-23 |
| Chicago Operations Office | E-28 |
| Idaho Operations Office..... | E-40 |
| Nevada Operations Office | E-54 |
| Oak Ridge Operations Office | E-65 |
| Oakland Operations Office | E-81 |
| Ohio Field Office | E-95 |
| Appendix F | F-1 |
| Appendix G | G-1 |