

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

General Project Information

Project Description Narratives

Purpose, Scope, and Technical Approach:

The mission of this project is to safely store and treat a variety of radioactive materials which are currently in storage at the Idaho Nuclear Technology and Engineering Center (INTEC), including radioactive liquid waste, calcine (solidified radioactive waste), debris (used, contaminated equipment), and used HEPA filters. On-going fuel storage, waste treatment, and decontamination activities generate additional liquid waste, debris, and used filters. Existing and newly generated liquid wastes are concentrated by the High Level Liquid Waste Evaporator (HLLWE), Process Equipment Waste Evaporator (PEWE), and Liquid Effluent Treatment and Disposal (LET&D) system, to minimize stored volume and are then collected in the Tank Farm. These wastes are then solidified by the calciner, which is housed in the New Waste Calcining Facility (NWCF). The calcine is stored in the Calcine Solids Storage Facilities (CSSF) until future projects retrieve and treat it for final disposal. Process off-gases are treated, monitored, and released. Non-radioactive process water, such as cooling water, is monitored and released to percolation ponds by the Service Waste system. The Filter Leach process treats used HEPA filters and the Debris Treatment process will treat mixed debris. The products from these two operations are solid low level waste materials, which are disposed in the Radioactive Waste Management Complex (RWMC), and a liquid mixed waste that is sent to the Tank Farm.

All liquid high level waste (HLW) was calcined as of FY 1998 and the liquid remaining in the Tank Farm is sodium-bearing waste (SBW), which is a mixed transuranic waste. All liquid wastes generated currently and in the future are non-HLW.

The Idaho High Level Waste and Facilities Disposition Environmental Impact Statement is currently in progress. It will be completed and the Record of Decision (ROD) issued in FY 2000. DOE will then implement the ROD to provide a path forward for final treatment of the radioactive liquid and calcine wastes.

This project includes three line item construction projects in the preliminary planning stage: NWCF Maximum Achievable Control Technology (MACT) Upgrades, CSSF #8, and CSSF #1 Retrieval and Transfer. The NWCF MACT Upgrades project is an add-on facility to the NWCF to treat the off-gas to future release standards that are more stringent than current requirements. The CSSF #8 project's scope is to construct a new bin set similar to CSSF #7. The CSSF #1 Retrieval and Transfer project will provide the equipment necessary to retrieve calcine from CSSF #1 and transfer it to CSSF #6 or #7. This is needed because CSSF #1 does not meet current seismic structural requirements. In the event of an earthquake, the bins could be damaged and calcine could be released.

Project Status in FY 2006:

In 2006 there will be approximately 3600 cubic meters of radioactive liquid waste, 4,225 cubic meters of calcine, no debris, and no used HEPA filters stored at the INTEC. These changes in volume will result primarily from operating the calciner to convert the HLLW to calcine, the Filter Leach process and the Debris Treatment process to treat the HEPA filters and mixed waste debris. The HEPA filter stored backlog inventory is scheduled to reach zero by 2006, with leaching continuing on an as-needed basis after that time. The three line item projects would be in progress.

Post-2006 Project Scope:

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 1 of 19

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

Project Description Narratives

The Calciner will continue to operate until 2013 to empty the Tank Farm to comply with the Settlement Agreement with the State of Idaho. The existing Tank Farm will not be used after 2013. Newly generated waste will be concentrated by the HLLWE, to minimize stored volume, and collected in RCRA-compliant tanks after 2005. Calcine storage will continue to be monitored until the final disposition determined by the EIS ROD is implemented. The three line item projects will be completed and put into service. Project ID-HLW-101 is terminated at the end of 2014 and the treatment and final disposition are covered by Project ID-HLW-103.

Project End State

When this project is complete, the Calciner will be permanently shut down and flushed. The eleven existing, 300,000-gallon tanks will have been emptied to heel level (the lowest liquid level which can be attained with existing equipment) to comply with the Settlement Agreement with the State of Idaho. The CSSF, containing approximately 5500 cubic meters of calcine, will be isolated from the NWCF and properly prepared to store the calcine until calcine treatment is initiated. Projects ID-HLW-102 and -103 will treat all HLW-related materials to final, disposable forms and then properly dispose of the waste. Project ID-HLW-105 will cover the RCRA closure of the current tanks.

Cost Baseline Comments:

The costs provided in the cost section contain no contingency. An escalation factor of 2.1% per year was applied to all projects for the years 2000 through 2014. These cost estimates were originally developed as part of the EM Integration activity performed at the INEEL during February and March 1996. They were updated in March 1999 to reflect program changes during the intervening period, specifically the modifications to the Notice of Noncompliance Consent Order signed by DOE-ID, the State of Idaho and the EPA in August 1998. All costs are compliance driven, as confirmed by the DOE-HQ Peer Review in May 1998, with the primary drivers being the INEEL Site Treatment Plan, the Notice of Noncompliance Consent Order and the Settlement Agreement with the State of Idaho.

Safety & Health Hazards:

If the waste processing operations in this PBS are not performed, the other operations at the INTEC, including spent nuclear fuel storage and facility deactivation, would have to be stopped. The current Tank Farm does not comply with RCRA regulations for secondary containment for acidic waste. The Settlement Agreement with the State of Idaho requires that the current tanks be emptied (except for residual heels) by 2012. Stakeholders are concerned that large quantities of radioactive waste are stored above the Snake River aquifer. The risk of a spill of radioactive liquid to the environment is bounded by the subsurface water analysis as documented in the SNF and HLW EIS (DOE/EIS-203-F, Vol. 2, Part A, Section 5 & 2). Analysis shows that the potential for transport of contaminants for the perched water zones beneath the INTEC, in particular the transport of iodine-129, would be below the maximum contaminant level and the doses would not exceed the nominal value of 4 mrem per year at the site boundary. The risk to workers and the public of a release of calcine from the CSSF is also documented in the EIS (Vol. 2, Part A, p. 5.14 - 13). The accident evaluated in the EIS is the effects of an airplane crash into a CSSF. The frequency for this event is 2.0 E-07 events per year. Facility work dose is 4.1 E0 rem. The MEI dose is 1.1 E0 rem, and the risk of fatal cancer is 1.1 E-10.

Safety & Health Work Performance:

The facility designs minimizes any worker risk; as does surveillance and housekeeping which minimize worker contaminations and monitoring of hazardous materials minimizes the risk of causing injury to workers.

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

Project Description Narratives

A greater risk of contamination or exposure to workers is present when maintenance activities are required. These risks are mitigated through application of existing policies, practices, training, and procedures, including: the Radiological Control Manual, an ALARA review committee, and Enhanced Work Planning. Enhanced Work Planning (EWP) was implemented at the INTEC in 1996 and was recently revised in response to the report from the TRA CO2 accident. This program greatly minimizes worker risks.

PBS Comments:

The storage of these materials is very visible to the State of Idaho because it is an inventory of radioactive and hazardous material stored over the Snake River Plain aquifer. It is this issue which prompted the legal action that resulted in the Settlement Agreement with the state of Idaho. The state feels the storage of the liquid is especially hazardous and should be corrected as soon as possible. The objective of this PBS is to convert this liquid to a more stable solid form stored in above ground bin sets. If these activities are not performed, several legally enforceable compliance milestones (the primary one is emptying the Tank Farm by 2012) will not be met.

Baseline Validation Narrative:

The costs were reviewed by the Corps of Engineers in 1998 and the Corps' recommendations have been incorporated.

General PBS Information

Project Validated?

Date Validated:

Has Headquarters reviewed and approved project?

No

Date Project was Added: 12/1/1997

Baseline Submission Date:

FEDPLAN Project? Yes

Drivers:	CERCLA	RCRA	DNFSB	AEA	UMTRCA	State	DOE Orders	Other
	N	Y	N	N	N	Y	Y	N

Project Identification Information

DOE Project Manager: Keith A. Lockie

DOE Project Manager Phone Number: 208-526-0118

DOE Project Manager Fax Number: 208-526-7245

DOE Project Manager e-mail address: lockieka@inel.gov

Is this a High Visibility Project (Y/N): Y

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 3 of 19

Project Baseline Summary Report

Data Source: EM CDB

Report Number: GEN-01b

Operations/Field Office: Idaho

Print Date: 3/10/2000

Site Summary Level: Idaho National Engineering and Environmental Laboratory

HQ ID: 0193

Project ID-HLW-101 / High-Level Waste Pretreatment

Planning Section

Baseline Costs (in thousands of dollars)

	1997-2006 Total	2007-2070 Total	1997-2070 Total	1997	Actual 1997	1998	Actual 1998	1999	2000	2001	2002	2003	2004	2005	2006	
PBS Baseline (current year dollars)	552,740	518,443	1,071,183	43,602	43,602	40,334	40,334	38,546	38,751	43,806	44,133	50,199	73,062	92,698	87,609	
PBS Baseline (constant 1999 dollars)	511,263	410,523	921,786	43,602	43,602	40,334	40,334	38,546	37,732	41,777	41,223	45,925	65,466	81,353	75,305	
PBS EM Baseline (current year dollars)	552,740	518,443	1,071,183	43,602	43,602	40,334	40,334	38,546	38,751	43,806	44,133	50,199	73,062	92,698	87,609	
PBS EM Baseline (constant 1999 dollars)	511,263	410,523	921,786	43,602	43,602	40,334	40,334	38,546	37,732	41,777	41,223	45,925	65,466	81,353	75,305	
	2007	2008	2009	2010	2011- 2015	2016- 2020	2021- 2025	2026- 2030	2031- 2035	2036- 2040	2041- 2045	2046- 2050	2051- 2055	2056- 2060	2061- 2065	2066- 2070
PBS Baseline (current year dollars)	93,494	92,065	83,246	64,519	185,119	0	0	0	0	0	0	0	0	0	0	0
PBS Baseline (constant 1999 dollars)	78,711	75,913	67,230	51,034	137,635	0	0	0	0	0	0	0	0	0	0	0
PBS EM Baseline (current year dollars)	93,494	92,065	83,246	64,519	185,119	0	0	0	0	0	0	0	0	0	0	0
PBS EM Baseline (constant 1999 dollars)	78,711	75,913	67,230	51,034	137,635	0	0	0	0	0	0	0	0	0	0	0

Baseline Escalation Rates

1997	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
0.00%	0.00%	0.00%	2.70%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%

Dataset Name: FY 1999 Planning Data

Page 4 of 19

Date of Dataset: 9/20/1999

Project Baseline Summary Report

Data Source: EM CDB

Operations/Field Office: Idaho

Site Summary Level: Idaho National Engineering and Environmental Laboratory

Project ID-HLW-101 / High-Level Waste Pretreatment

Report Number: GEN-01b

Print Date: 3/10/2000

HQ ID: 0193

2010	2011-2015	2016-2020	2021-2025	2026-2030	2031-2035	2036-2040	2041-2045	2046-2050	2051-2055	2056-2060	2061-2065	2066-2070
2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%	2.10%

Project Reconciliation

Project Completion Date Changes:

Previously Projected End Date of Project: 9/1/2014

Current Projected End Date of Project: 9/1/2014

Explanation of Project Completion Date Difference (if applicable):

Project Cost Estimates (in thousands of dollars)

Previously Estimated Lifecycle Cost (1997 - 2070, 1998 Dollars):	855,263	Actual 1997 Cost:	43,602	Actual 1998 Cost:	40,334
Previously Estimated Lifecycle Cost of Project (1999 - 2070, 1998 Dollars):	771,327	Inflation Adjustment (2.7% to convert 1998 to 1999 dollars):			20,826
Previously Estimated Lifecycle Cost (1999 - 2070, 1999 Dollars):	792,153				

Project Cost Changes

	Cost Adjustments	Reconciliation Narratives
Cost Change Due to Scope Deletions (-):	150,741	Seven year shutdown of calciner until MACT upgrade is completed.
Cost Reductions Due to Efficiencies (-):	14,273	Incorporated recommendations from the Corps of Eng. review
Cost Associated with New Scope (+):	210,712	Added LICP for Liquid Waste Storage, CSSF #1 Retrieval & Transfer
Cost Growth Associated with Scope Previously Reported (+):		
Cost Reductions Due to Science & Technology Efficiencies (-):		
Subtotal:	837,851	
Additional Amount to Reconcile (+):	-1	
Current Estimated Lifecycle Cost (1999 - 2070, 1999 Dollars):	837,850	

Dataset Name: FY 1999 Planning Data

Date of Dataset: 9/20/1999

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

Milestones

Milestone/Activity	Field Milestone Code	Original Date	Baseline Date	Legal Date	Forecast Date	Actual Date	EA	DNFSB	Mgmt. Commit.	Key Decision	Intersite
100% OF HEPA FILTER LEACH BACKLOG TREATED	ID-HLW-101-24		12/24/2007	12/31/2007	12/31/2007		Y				
25% OF HEPA FILTER LEACH BACKLOG TREATED	ID-HLW-101-16		12/31/1999	12/31/1999	12/31/1999		Y				
50% OF HEPA FILTER LEACH BACKLOG TREATED	ID-HLW-101-18		12/31/2002	12/31/2002	12/31/2002		Y				
75% OF HEPA FILTER LEACH BACKLOG TREATED	ID-HLW-101-23		12/31/2004	12/31/2004	12/31/2004		Y				
CALCINER GOES INTO STANDBY MODE	ID-HLW-101-15		4/30/1999	4/30/1999	4/30/1999		Y				
CEASE USE OF JUNCTION BOXES IN THE TANK FARM	ID-HLW-101-28		12/31/2012	12/31/2012	12/31/2012		Y				
CEASE USE OF LINES TO PILLAR & PANEL TANKS	ID-HLW-101-20		6/30/2003	6/30/2003	6/30/2003		Y				
CEASE USE OF LINES TO THE MONOLITHIC TANKS	ID-HLW-101-27		12/31/2012	12/31/2012	12/31/2012		Y				
CEASE USE OF MONOLITHIC TANKS IN THE TANK FARM	ID-HLW-101-26		12/31/2012	12/31/2012	12/31/2012		Y				
CEASE USE OF PILLAR & PANEL TANKS	ID-HLW-101-12		6/30/2003	6/30/2003	6/30/2003		Y				
CEASE USE OF VALVE BOXES FOR MONOLITHIC TANKS	ID-HLW-101-29		12/31/2012	12/31/2012	12/31/2012		Y				
CEASE USE OF VALVE BOXES FOR PILLAR & PANEL TANKS	ID-HLW-101-21		6/30/2003	6/30/2003	6/30/2003		Y				
COMMENCE CALCINATION OF SBW	ID-HLW-101-11		6/1/2001	6/1/2001		2/20/1998	Y				
COMMENCE DEBRIS TREATMENT SYSTEM TESTING	ID-HLW-101-08		9/30/1999	9/30/1999		1/29/1998	Y				
COMMENCE OPERATION OF DEBRIS TREATMENT FACILITY	ID-HLW-101-09		9/30/2000	9/30/2000	9/30/2000		Y				

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

Milestones

Milestone/Activity	Field Milestone Code	Original Date	Baseline Date	Legal Date	Forecast Date	Actual Date	EA	DNFSB	Mgmt. Commit.	Key Decision	Intersite
COMPLETE A PERMITTING PLAN & SCHEDULE FOR HLW FACILITIES	ID-HLW-101-33		12/31/1998		6/30/1999						
COMPLETE CALCINATION OF NON-SBW LIQUID WASTE	ID-HLW-101-07		6/30/1998	6/30/1998		2/20/1998	Y				
COMPLETE CALCINATION OF SBW	ID-HLW-101-13		12/31/2012	12/31/2012	12/31/2012		Y				
COMPLETE DEVELOPMENT OF A TRANSITION PLAN FOR NWCF	ID-HLW-101-31		6/1/1999		6/1/1999						
COMPLETE SAMPLING & ANALYSIS PLAN TO SUPPORT A PART B PERMIT APP	ID-HLW-101-34		12/31/1998			9/29/1998					
DOE PROVIDES WRITTEN NOTICE OF DECISION/PLANS FOR CALCINER	ID-HLW-101-17		6/1/2000	6/1/2000	6/1/2000		Y				
FINAL SCREENING LEVEL RISK ASSESSMENT FOR CALCINER	ID-HLW-101-14		12/31/1998	12/31/1998		12/23/1998	Y				
PART B PERMIT APPLICATION FOR FIRST HLW PROCESS SUBMITTED	ID-HLW-101-35		4/30/1999		4/30/1999						
PROJECT MISSION COMPLETE	ID-HLW-101-30		9/30/2014		9/1/2014						
SUBMIT BACKLOG SCHEDULE FOR DEBRIS TREATMENT	ID-HLW-101-10		9/30/2000	9/30/2000	9/30/2000		Y				
WASTE MINIMIZATION PLANS ARE REVISED TO CURRENT WORK ORDERS	ID-HLW-101-32		1/30/1999		1/30/1999						
Cease Use of Group 1 Lines to Pillar & Panel Tanks			6/30/2003	6/30/2003			Y				
Cease Use of Group 2 Lines to Pillar & Panel Tanks			6/30/2003	6/30/2003			Y				
Project Start			10/1/1996								

Milestones - Part II

Milestone/Activity	Field Milestone Code	Critical Decision	Critical Closure Path	Project Start	Project End	Mission Complete	Tech Risk	Work Scope Risk	Intersite Risk	Cancelled	Milestone Description
--------------------	----------------------	-------------------	-----------------------	---------------	-------------	------------------	-----------	-----------------	----------------	-----------	-----------------------

Dataset Name: **FY 1999 Planning Data**

Page 7 of 19

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

Milestones - Part II

Milestone/Activity	Field Milestone Code	Critical Decision	Critical Closure Path	Project Start	Project End	Mission Complete	Tech Risk	Work Scope Risk	Intersite Risk	Cancelled	Milestone Description
100% OF HEPA FILTER LEACH BACKLOG TREATED	ID-HLW-101-24										
25% OF HEPA FILTER LEACH BACKLOG TREATED	ID-HLW-101-16										
50% OF HEPA FILTER LEACH BACKLOG TREATED	ID-HLW-101-18										
75% OF HEPA FILTER LEACH BACKLOG TREATED	ID-HLW-101-23										
CALCINER GOES INTO STANDBY MODE	ID-HLW-101-15										
CEASE USE OF JUNCTION BOXES IN THE TANK FARM	ID-HLW-101-28										
CEASE USE OF LINES TO PILLAR & PANEL TANKS	ID-HLW-101-20										
CEASE USE OF LINES TO THE MONOLITHIC TANKS	ID-HLW-101-27										
CEASE USE OF MONOLITHIC TANKS IN THE TANK FARM	ID-HLW-101-26										
CEASE USE OF PILLAR & PANEL TANKS	ID-HLW-101-12										
CEASE USE OF VALVE BOXES FOR MONOLITHIC TANKS	ID-HLW-101-29										
CEASE USE OF VALVE BOXES FOR PILLAR & PANEL TANKS	ID-HLW-101-21										
COMMENCE CALCINATION OF SBW	ID-HLW-101-11										
COMMENCE DEBRIS TREATMENT SYSTEM TESTING	ID-HLW-101-08										

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 8 of 19

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

Milestones - Part II

Milestone/Activity	Field Milestone Code	Critical Decision	Critical Closure Path	Project Start	Project End	Mission Complete	Tech Risk	Work Scope Risk	Intersite Risk	Cancelled	Milestone Description
COMMENCE OPERATION OF DEBRIS TREATMENT FACILITY	ID-HLW-101-09										
COMPLETE A PERMITTING PLAN & SCHEDULE FOR HLW FACILITIES	ID-HLW-101-33										
COMPLETE CALCINATION OF NON-SBW LIQUID WASTE	ID-HLW-101-07										
COMPLETE CALCINATION OF SBW	ID-HLW-101-13										
COMPLETE DEVELOPMENT OF A TRANSITION PLAN FOR NWCF	ID-HLW-101-31										
COMPLETE SAMPLING & ANALYSIS PLAN TO SUPPORT A PART B PERMIT APP	ID-HLW-101-34										
DOE PROVIDES WRITTEN NOTICE OF DECISION/PLANS FOR CALCINER	ID-HLW-101-17										
FINAL SCREENING LEVEL RISK ASSESSMENT FOR CALCINER	ID-HLW-101-14										
PART B PERMIT APPLICATION FOR FIRST HLW PROCESS SUBMITTED	ID-HLW-101-35										
PROJECT MISSION COMPLETE	ID-HLW-101-30				Y						
SUBMIT BACKLOG SCHEDULE FOR DEBRIS TREATMENT	ID-HLW-101-10										
WASTE MINIMIZATION PLANS ARE REVISED TO CURRENT	ID-HLW-101-32										

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 9 of 19

Project Baseline Summary Report

Data Source: EM CDB

Operations/Field Office: Idaho

Site Summary Level: Idaho National Engineering and Environmental Laboratory

Project ID-HLW-101 / High-Level Waste Pretreatment

Report Number: GEN-01b

Print Date: 3/10/2000

HQ ID: 0193

Milestones - Part II

Milestone/Activity	Field Milestone Code	Critical Decision	Critical Closure Path	Project Start	Project End	Mission Complete	Tech Risk	Work Scope Risk	Intersite Risk	Cancelled	Milestone Description
WORK ORDERS											
Cease Use of Group 1 Lines to Pillar & Panel Tanks											Cease use of lines PUA-1033, PUA-1099, PUA-1035, and PUA-1098 at the tank farm, except for possible emergency use of tank WM-195.
Cease Use of Group 2 Lines to Pillar & Panel Tanks											Cease use or provide secondary containment for lines PUA-1005, PUA-1030, PUA-601, PUA-602, PUA-620, PUA-621, PUA-609, PUA-610, PUA-630, PUA-631, PUA-208, PUA-1029, PUA-1016, and PUA-1040 at the tank farm, except for emergency use of tank WM-185.
Project Start				Y							

Performance Measure Metrics

Category/Subcategory	Units	1997-2006 Total	2007-2070 Total	1997-2070 Total	Actual Pre-1997	Planned 1997	Actual 1997	Planned 1998	Planned 1999	Planned 2000	Planned 2001	Planned 2002	Planned 2003	Planned 2004
HLW														
Treatment	M3	6,169.80	6,675.60	12,845.40	0.00		0.00	864.90	622.90	2,081.80	2,076.10	328.10	70.20	42.00
HLW														
Storage	M3							8,057.40	7,917.30	6,963.50	6,922.50	6,841.50	6,871.20	6,892.20
MLLW														
Treatment	M3	675.43	389.78	1,065.21				0.00	109.10	109.10	109.10	109.09	109.09	43.30
MLLW														
Storage	M3							87.99	70.39	52.79	35.19	17.60	0.00	0.00
LLW														

Dataset Name: FY 1999 Planning Data

Date of Dataset: 9/20/1999

Project Baseline Summary Report

Data Source: EM CDB

Report Number: GEN-01b

Operations/Field Office: Idaho

Print Date: 3/10/2000

Site Summary Level: Idaho National Engineering and Environmental Laboratory

HQ ID: 0193

Project ID-HLW-101 / High-Level Waste Pretreatment

Performance Measure Metrics

Category/Subcategory	Units	1997-2006 Total	2007-2070 Total	1997-2070 Total	Actual Pre-1997	Planned 1997	Actual 1997	Planned 1998	Planned 1999	Planned 2000	Planned 2001	Planned 2002	Planned 2003	Planned 2004
LLW														
Storage	M3							78.27	62.62	46.96	31.31	15.65	0.00	0.00
Tech.														
Deployed	Ntd	1.00	0.00	1.00					1.00					
Category/Subcategory	Units	Planned 2004	Planned 2005	Planned 2006	Planned 2007	Planned 2008	Planned 2009	Planned 2010	Planned 2011 - 2015	Planned 2016 - 2020	Planned 2021 - 2025	Planned 2026 - 2030	Planned 2031 - 2035	
HLW														
Treatment	M3	42.00	41.90	41.90	41.90	41.90	41.90	1,225.30	5,324.60					
HLW														
Storage	M3	6,892.20	6,913.20	6,934.20	6,955.20	6,976.20	6,997.20	7,094.30	4,136.00					
MLLW														
Treatment	M3	43.31	43.31	43.31	43.31	43.31	43.31	43.31	216.54					
MLLW														
Storage	M3	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00					
LLW														
Storage	M3	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00					
Tech.														
Deployed	Ntd													
Category/Subcategory	Units	Planned 2036 - 2040	Planned 2041 - 2045	Planned 2046 - 2050	Planned 2051 - 2055	Planned 2056 - 2060	Planned 2061 - 2035	Planned 2066 - 2070	Exceptions	Lifecycle Total				
HLW														
Treatment	M3									12,502.60				
HLW														

Dataset Name: FY 1999 Planning Data

Page 11 of 19

Date of Dataset: 9/20/1999

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

Category/Subcategory	Units	Planned 2036 - 2040	Planned 2041 - 2045	Planned 2046 - 2050	Planned 2051 - 2055	Planned 2056 - 2060	Planned 2061 - 2035	Planned 2066 - 2070	Exceptions	Lifecycle Total
Storage MLLW	M3									
Treatment MLLW	M3									956.11
Storage LLW	M3									
Storage Tech.	M3									
Deployed	Ntd								1.00	1.00

Technology Needs

Site Need Code: ID-2.1.16

Site Need Name: Decontamination Facility/Analytical Facility Waste Reduction

Focus Area Work Package ID: WT-04-01

Focus Area Work Package: Ancillary Tank Equipment Enhancements

Focus Area: TFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Cost

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Laser Ablation/Mass Spectroscopy (LA/MS)

0

Site Need Code: ID-2.1.17

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

Technology Needs

Site Need Name: Develop New Filter Leach Process

Focus Area Work Package ID:

Focus Area Work Package:

Focus Area:

Agree with Technology Link: N

Benefits (Cost, Risk Reduction, Both): Cost

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Site Need Code: ID-2.1.18

Site Need Name: Continuous Emissions Monitor for Offgas Analysis

Focus Area Work Package ID: WT-11-01

Focus Area Work Package: Constituent Separation and Analysis

Focus Area: TFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Risk Reduction

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Demonstration of Emerging Continuous Emissions Monitoring Technologies

0

Site Need Code: ID-2.1.19

Site Need Name: EPA Methods Sample Collection and Analysis Verification/Development

Focus Area Work Package ID: MW-06

Focus Area Work Package: Monitoring and Removing Hazardous and Radioactive Contaminants from Off Gas Streams

Focus Area: MWFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Risk Reduction

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 13 of 19

Project Baseline Summary Report

Data Source: EM CDB

Operations/Field Office: Idaho

Site Summary Level: Idaho National Engineering and Environmental Laboratory

Project ID-HLW-101 / High-Level Waste Pretreatment

Report Number: GEN-01b

Print Date: 3/10/2000

HQ ID: 0193

Technology Needs

<u>Technologies</u>		<u>Cost Savings (in thousands of dollars)</u>	<u>Range of Estimate</u>	
<u>Related CCP Milestones</u>	<u>Related Waste Streams</u>		<u>Agree?</u>	<u>Change?</u>
	00751: -		Y	N
	00747: A - Liquids		Y	N
Site Need Code:	ID-2.1.25			
Site Need Name:	Ion-Exchange System for Water Runoff			
Focus Area Work Package ID:	MW-08	Focus Area Work Package:	Facilitating Deployment for Unique Wastes	
Focus Area:	MWFA	Agree with Technology Link:	Y	
Benefits (Cost, Risk Reduction, Both):	Cost			
<u>Technologies</u>		<u>Cost Savings (in thousands of dollars)</u>	<u>Range of Estimate</u>	
Membrane-Supported Particle-Bound Ligands for Cesium Removal		0		
Liquid Ion Exchanger Development		0		
<u>Related CCP Milestones</u>	<u>Related Waste Streams</u>		<u>Agree?</u>	<u>Change?</u>
	00747: A - Liquids		Y	N
Site Need Code:	ID-2.1.26			
Site Need Name:	Nested Array Fluidic Sampler for Tank Solution Characterization			
Focus Area Work Package ID:		Focus Area Work Package:		
Focus Area:		Agree with Technology Link:	N	
Benefits (Cost, Risk Reduction, Both):	Risk Reduction			
<u>Technologies</u>		<u>Cost Savings (in thousands of dollars)</u>	<u>Range of Estimate</u>	
Variable Depth Fluidic Sampler		0		

Dataset Name: FY 1999 Planning Data

Date of Dataset: 9/20/1999

Page 14 of 19

Project Baseline Summary Report

Data Source: EM CDB

Operations/Field Office: Idaho

Site Summary Level: Idaho National Engineering and Environmental Laboratory

Project ID-HLW-101 / High-Level Waste Pretreatment

Report Number: GEN-01b

Print Date: 3/10/2000

HQ ID: 0193

Technology Needs

At-Tank Sampling for High-Level Waste 0

Site Need Code: ID-2.1.29

Site Need Name: Evaluate Chloride Corrosion Potential (LET&D/PEWE/Future Processes)

Focus Area Work Package ID: WT-07-01

Focus Area Work Package: Acceptance Criteria and Canister Storage

Focus Area: TFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Risk Reduction

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Related CCP Milestones

Related Waste Streams

Agree?

Change?

00747: A - Liquids

Y

N

Site Need Code: ID-2.1.30

Site Need Name: Remove/Treat Chlorides (LET&D/PEWE/Future Processes)

Focus Area Work Package ID: WT-07-01

Focus Area Work Package: Acceptance Criteria and Canister Storage

Focus Area: TFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Risk Reduction

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Related CCP Milestones

Related Waste Streams

Agree?

Change?

00747: A - Liquids

Y

N

Site Need Code: ID-2.1.36

Dataset Name: FY 1999 Planning Data

Date of Dataset: 9/20/1999

Project Baseline Summary Report

Data Source: EM CDB

Operations/Field Office: Idaho

Site Summary Level: Idaho National Engineering and Environmental Laboratory

Project ID-HLW-101 / High-Level Waste Pretreatment

Report Number: GEN-01b

Print Date: 3/10/2000

HQ ID: 0193

Technology Needs

Site Need Name: Mercury Removal from Liquid Wastes

Focus Area Work Package ID: WT-08-01

Focus Area Work Package: Solids Pretreatment

Focus Area: TFA

Agree with Technology Link: N

Benefits (Cost, Risk Reduction, Both): Cost

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Mercury Contamination - Separate and Remove Mercury using Polymer Filtration

Mercury Contamination - Separate and Remove Mercury using Sorbent Process

Mercury Wastes - >260ppm

Related CCP Milestones

Related Waste Streams

Agree?

Change?

00747: A - Liquids

Y

N

Site Need Code: ID-2.1.41

Site Need Name: HLW Process Offgas Treatment

Focus Area Work Package ID:

Focus Area Work Package:

Focus Area:

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both): Risk Reduction

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Related CCP Milestones

Related Waste Streams

Agree?

Change?

00751: -

Y

N

00747: A - Liquids

Y

N

Site Need Code: ID-S.1.02

Site Need Name: Continuous Emissions Monitors for Offgas Analysis

Dataset Name: FY 1999 Planning Data

Date of Dataset: 9/20/1999

Page 16 of 19

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

Technology Needs

Focus Area Work Package ID:

Focus Area Work Package:

Focus Area:

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both):

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Related CCP Milestones

Related Waste Streams

Agree?

Change?

02068: ABM - WERF Sized MLLW to WERF Incin

Y

N

02039: AAJ - Sludges/Liquids/Debris/Labpacks to WERF

Y

N

02056: ABA - MLLW from HLW to WERF Incin

Y

N

02038: AAI - Elemental Lead

Y

N

00791: -

Y

N

00747: A - Liquids

Y

N

00751: -

Y

N

Site Need Code: ID-S.2.04

Site Need Name: Physics and Chemistry of Plasma Processing

Focus Area Work Package ID: MW-06

Focus Area Work Package: Monitoring and Removing Hazardous and Radioactive Contaminants from Off Gas Streams

Focus Area: MWFA

Agree with Technology Link: Y

Benefits (Cost, Risk Reduction, Both):

Technologies

Cost Savings (in thousands of dollars)

Range of Estimate

Related CCP Milestones

Related Waste Streams

Agree?

Change?

02497: W2 - MTRU-Soil

Y

N

02488: T10 - LLW-Rubble/Debris

Y

N

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

Technology Needs

<u>Related CCP Milestones</u>	<u>Related Waste Streams</u>	<u>Agree?</u>	<u>Change?</u>
	00751: -	Y	N
	00747: A - Liquids	Y	N
	00784: A4 - LLW-Soil/Rubble/Debris	Y	N
	00776: A2 - HAZ-Soil	Y	N
	00780: A3 - LLW-Liquid	Y	N
	02462: I8.1 - Treated MLLW	Y	N
	02484: -	Y	N
	02426: -	Y	N
	02463: T3 - MLLW-Soil	Y	N
	02486: -	Y	N
	02489: -	Y	N
	02492: T8 - HAZ-Soil	Y	N
	02487: -	Y	N
	02466: T4 - D&D MLLW-Rubble/Debris	Y	N
	02469: O2 - MLLW-Liquid	Y	N
	02470: O2.1 - MLLW-Solids	Y	N
	02491: T7.1 - LLW-Soil	Y	N
	00734: AAD - Wet Aluminum Based SNF	Y	N
	00740: AAH - INTEC 603 Metallic Sodium Bonded	Y	N
	00716: AAA - TAN Wet Stainless Steel, Zirconium, & Misc SNF	Y	N
	00720: AAB - Wet Stainless Steel, Zirconium, & Misc SNF	Y	N
	02485: L3 - LLW-Soil	Y	N

Dataset Name: **FY 1999 Planning Data**

Date of Dataset: **9/20/1999**

Page 18 of 19

Project Baseline Summary Report

Data Source: **EM CDB**

Operations/Field Office: **Idaho**

Site Summary Level: **Idaho National Engineering and Environmental Laboratory**

Project **ID-HLW-101 / High-Level Waste Pretreatment**

Report Number: **GEN-01b**

Print Date: **3/10/2000**

HQ ID: **0193**

Technology Needs

Related CCP Milestones

Related Waste Streams

Agree?

Change?

02464: L1 - HAZ-Soil

Y

N

Technology Deployments

Deployment Year

Deployment Status

Planned

Forecast

Actual Date

Technology Name: NWCF Offgas Sampling

Deployment Commitment

1999