Exhibit E-35 Oak Ridge Operations Office Critical Closure Path (Continued) (Timelines and Risk Data)

Activity Description	Project	97	98	99	00	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
Record of Decision for Contaminated Areas within the Bethel Valley Watershed	ORNL Bethel Valley Remedial Waste Management				(2,5,1)																		
East Tennessee Technology Park (ETTP) ROD for Contaminated Areas, Groundwater and Surface Water	ETTP Remedial Action				(2,5,1)																		
K-29, K-31, K-33 Process Equipment Deactivation & Decommissioning	ETTP Process Equipment D&D								(2,2,1)														
K-25, K-27 Process Equipment Deactivation & Decommissioning	ETTP Process Equipment D&D												(2,2,1)										
K-25/27/29 Building Demolition	ETTP D&D														(2,5,1)								
Paducah Gaseous Diffusion Plant (PGDP)																							
Complete Removal of UF4 Scrap Pile	Paducah Remedial Action				(1,3,3)																		
Complete Sources of Off-site Contamination (WAG 3) -- Investigate & Remediate 3 Burial Grounds	Paducah Waste Management									(1,5,1)													
Shipment of LDR Mixed Waste Solids to Toxic Substances Control Act (TSCA) Incinerator	Paducah Waste Management									(1,3,3)													
Cleanup Groundwater and Surface Water Units	Paducah Remedial Action												(2,5,1)										
Shipment of Cyanide Waste for Treatment	Paducah Waste Management			(2,1,3)																			
Treatment of Mixed Wastes at C-400-D	Paducah Waste Management			(1,1,1)																			
Complete Site Evaluations of Low Risk WAGS (WAG 30), 8 Release Sites	Paducah Waste Management									(1,5,1)													
Complete Toxicity Characteristic Leaching Procedure (TCLP) per Federal Facility Compliance Agreement (FFCA)	Paducah Waste Management				(1,1,1)																		
Shipment of Photographic Waste for Treatment	Paducah Waste Management					(2,1,3)																	
Shipment of Commercial Stabilization Waste for Treatment	Paducah Waste Management											(3,1,3)											
Shipment of LDR Mixed Waste Liquid to TSCA Incinerator	Paducah Waste Management				(1,3,3)																		

Event/ Milestone

Critical Activity

Critical Path

Programmatic Risk Categories → (3,2,3) (Technological, Work Scope Definition, Inter-Site Dependency)

Range = 1 to 5 where 5 equals highest risk